

NABARD LOAN FOR CONSTRUCTION OF MINOR IRRIGATION PROJECTS

Owing to the state's meagre financial resources, assistance from NABARD under the Rural Infrastructure Development Fund (RIDF), which is in the form of a loan, is being availed of for the implementation of Minor Irrigation Projects, including Renovation / Reconstruction Works, in the state of Meghalaya. The NABARD shoulders upto 95% of the project cost & the remaining 5% is borne by the State Government. Hence the NABARD share : State Govt. share is 9:1.

Status of Implementation of Schemes under NABARD Loan

Minor Irrigation Sector

Schemes availed are as follows:-

- **RIDF VI- 5 nos. of schemes; Sanctioned Amount = Rs. 291.83 lakhs
Command Area = 1757 Ha.**
- **RIDF XI – 7 nos of schemes; Sanctioned Amount = Rs. 693.07 lakhs
Command Area = 733.78 Ha.**
- **RIDF XII – 14 nos of schemes; Sanctioned Amount = Rs. 1306.59 lakhs
Command Area = 1706.27 Ha.**
- **RIDF XIV – 9 nos of schemes; Sanctioned Amount = Rs. 1353.37 lakhs
Command Area = 1562.29 Ha.**
- **RIDF XV – 8 nos of schemes; Sanctioned Amount = Rs. 1323.75 lakhs
Command Area = 1311.98 Ha.**

DETAILS OF SCHEMES IMPLEMENTED UNDER RIDF – VI

Sl. No.	Name of Scheme	Location	Sanction amount (Rs. in Lakhs)	Command Area (Ha)	Beneficiaries	Present Status	Remarks
1	Iapngar FIP	Ri-Bhoi District	62.03	596	150	Completed in March-2005	
2	Lakroh FIP	Jaintia Hills	37.49	210	27	Completed in Sept -2004	
3	Ksehkohjit FIP	West Khasi Hills	46.99	258	157	Completed in April -2004	
4	Ajagar FIP	West Garo Hills	108.91	567	483	-	Desanctioned due to unsettled Court Case
5	Jatrakona FIP	South Garo Hills	36.41	125	100	Completed in March - 2005	

DETAILS OF SCHEMES IMPLEMENTED UNDER RIDF – XI

Sl. No.	Name of Scheme	Location	Sanction amount (Rs. in Lakhs)	Command Area (Ha)	Beneficiaries	Present Status		Remarks
						Financial Progress upto March -2011	Physical Progress upto March -2011	
1	Mawiong FIP	Mairang Block West Khasi Hills	79.05	79.92	35	79.05	100%	
2	Krohkhathangmaw FIP	Mawphlang Block EastKhasi Hills	59.83	60.1	38	59.812	100%	
3	Wah Nongkseh FIP	Mawphlang Block EastKhasi Hills	107.37	107.5	71	107.365	100%	
4	Madan Par Mynrud FIP	Thadlaskein Block Jaintia Hills	59.85	66.26	12	59.847	100%	
5	Dhardara & Champarani FIP	Tikrilla Block, West Garo Hills	130.1	150	397	130.09	100%	
6	Kyrdem FIP	Umsning Block, Ri-Bhoi District	147.48	155	67	147.46	100%	
7	Umshit FIP	Umling Block, Ri-Bhoi District	109.39	115	121	109.37	100%	
		Total	693.07	733.78	741	692.994		

DETAILS OF SCHEMES IMPLEMENTED UNDER RIDF – XII

Sl. No.	Name of Scheme	Location	Sanction amount (Rs. in Lakhs)	Command Area (Ha)	Beneficiaries	Present Status		Remarks
						Financial Progress upto March -2011	Physical Progress upto March -2011	
1	Phudbah FIP	Mawsynram Block EastKhasi Hills	58.58	116.88	15	58.58	100%	
2	Umli FIP	Mawkynrew Block EastKhasi Hills	94.62	96.48	32	94.617	100%	
3	Mylliem Baniun FIP	Mylliem Block EastKhasi Hills	77.01	121.41	47	77.01	100%	
4	Weilyngkut FIP.	Mawphlang Block EastKhasi Hills	112.52	148	134	112.52	100%	
5	Krang Umsier FIP	Mawphlang Block EastKhasi Hills	79.47	79.5	23	79.47	100%	
6	Umroi FIP	Umsning Block Ri-Bhoi District	131.73	160	24	131.73	100%	
7	Umshru FIP	Jirang Block Ri-Bhoi District	150.28	162	63	150.191	100%	
8	Amksi FIP	Amlarem Block Jaintia Hills	56.81	62	17	56.81	100%	
9	Chitukona FIP	Resubelpara Block East Garo Hills	88.05	95	30	88.135	100%	
10	Rongdal FIP	Kharkutta Block East Garo Hills	85.05	86	21	84.999	100%	
11	Chibonga FIP	Kharkutta Block East Garo Hills	79.61	101	28	79.595	100%	
12	Dangsu FIP	Baghmara Block South Garo Hills	130.81	136	85	34.101	36%	
13	Dengna FIP	Zikzak Block West Garo Hills	64.41	180	250	64.38	100%	
14	Ujjengiri FIP	Selsella Block West Garo Hills	97.64	162	132	97.62	100%	
		Total	1306.59	1706.27	901	1209.758		

DETAILS OF SCHEMES IMPLEMENTED UNDER RIDF – XIV

Sl. No.	Name of Scheme	Location	Sanction amount (Rs. in Lakhs)	Command Area (Ha)	Beneficiaries	Present Status		Remarks
						Financial Progress upto March -2011	Physical Progress upto March -2011	
1	Bamundanga FIP	Selsella Block West Garo Hills	109.81	300	250	100.16	98%	
2	Doldam FIP	Dalu Block West Garo Hills	189.75	170	90	56.68	90%	
3	Marakhapara FIP	Betasing Block West Garo Hills	237.75	248	121	169.69	100%	
4	Kynshi FIP	Mawthadraishan Block West Khasi Hills	195.8	256	67	119.339	64.2%	
5	Katrang FIP	Mawsynram Block East Khasi Hills	254.4	180	76	158.14	67%	
6	Madan Jynru FIP	Mawrykneng Block East Khasi Hills	73.28	48.89	20	63.59	80%	
7	Desangiri MIP	Baghmara Block South Garo Hills	154.37	105	34	32.57	14%	
8	Jakalong Bund of Madan Nongthrad FIP	Mawkynrew Block East Khasi Hills	59.24	194.4	34	43.678	81%	
9	Sohskar FIP	Mawphlang Block East Khasi Hills	78.99	60	66	0.00	31.60%	
		Total	1353.39	1562.29	758	743.847		

DETAILS OF SCHEMES IMPLEMENTED UNDER RIDF – XV

Sl. No.	Name of Scheme	Location	Sanction amount (Rs. in Lakhs)	Command Area (Ha)	Beneficiaries	Present Status		Remarks
						Financial Progress upto March -2011	Physical Progress upto March -2011	
1	Ajagar FIP	Tikrikilla Block West Garo Hills	374.06	376	228	3.7	20%	
2	Kulaigaon FIP	Zikzak Block West Garo Hills	157.78	106	39	1.98	46%	
3	Babellapara FIP	Dalu Block West Garo Hills	132.59	125	150	10.63	50%	
4	Naragre FIP	Betasing Block West Khasi Hills	104.34	100	58	0	20%	
5	Myrdon Mawtari FIP	Umsning Block Ri Bhoi District	209.95	169.5	60	0.177	3%	
6	Kyrdoh FIP	Mawynram Block East Khasi Hills	142.64	140	42	37.825	20%	
7	Madan Wahlang FIP	Mawphlang Block East Khasi Hills	52.94	45.7	35	32.156	14.28%	
8	Umnamlang	Nongstoin Block West Khasi Hills	149.45	249.78	117	69.11	20%	
		Total	1323.75	1311.98	729	155.578		

DETAILS OF SCHEMES PROPOSED UNDER RIDF – XVI

Sl. No.	Name of Scheme	Location	Estimated Amount (Rs. in Lakhs)	Command Area (Ha)	Beneficiaries
1	Pdem FIP	Mairang Block West Khasi Hills	122.42	131.50	44
2	Thwai U Rieng FIP	Thadlaskein Block Jaintia Hills	91.63	180.00	36
3	Gopi FIP	Zikzak Block West Garo Hills	191.81	186.00	71
4	Andherkona FIP	Selsella Block West Garo Hills	178.09	326.00	132
5	Iulambhoi FIP	Thadlaskein Block Jaintia Hills	293.33	216.70	50
6	Umroi FIP	Umsning Block Ri Bhoi District	157.49	105.00	58
		TOTAL	1034.76	1145.20	391